

## Construction update

- Twenty-three turbines have been installed at Flyers Creek to the end of November 2023 with fifteen remaining
- All thirty-eight turbine concrete foundations have now been constructed, this milestone was reached during November
- The concrete batch plant has been demobilised
- Intensive civil works have continued during November, particularly in Collector Groups 2-East and 1-East, Halls Road and Gap Road
- The final two turbine installations in Collector Group 1-West are expected to be completed during December
- Turbine assembly works have commenced for Turbine 25 in Collector Group 1-East
- Connection of the whole project to the electricity network is being staged in a series of hold points
- All eight turbines in Collector Group 3 are commissioned with a staging test scheduled for early December
- The next hold point requires thirteen turbines to be commissioned
- Components have been delivered to site for thirty turbines
- Components for the remaining eight turbines will be delivered to Collector Groups 1-East and 2-East by February 2024



Turbine 8, Collector Group 3  
14 November 2023

### TIMELINE TO COMPLETION – TURBINE INSTALLATION

COLLECTOR GROUP 3	Turbine installations completed in June 2023
COLLECTOR GROUP 2-WEST	Turbine installations completed in September 2023
COLLECTOR GROUP 1-WEST	Expected completion date is December 2023
COLLECTOR GROUP 2-EAST	Expected completion date is March 2024
COLLECTOR GROUP 1-EAST	Expected completion date is March 2024

Full operation of the wind farm is expected by March 2024

---

SWITCHING STATION AND SATELLITE CONSTRUCTION SITE OFFICE

SWITCHING STATION

# FLYERS CREEK WIND FARM PROJECT LAYOUT COLLECTOR GROUPS

	APA GAS LINE
	TURBINE NUMBER
	ACCESS TRACK
	EXISTING MET MAST
	TEMPORARY MET MAST
	FUTURE PERMANENT MET MAST
	PROPOSED OPTUS TOWER
	132 kV TRANSMISSION LINE OH
	33 kV CABLING LINE UG
	33 kV CABLING LINE OH
	11 kV LINE - EXISTING
	EXISTING FENCE
	PROPOSED EXTERNAL ROAD UPGRADE
	GAP ROAD UPGRADE

**FLYERS CREEK AT A GLANCE**

- Number of Turbines: 38
- Capacity: 145 Megawatts
- Turbine blade tip height: 160m
- Developer: Iberdrola Australia
- Construction contractor: GLC
- Shaded turbine numbers indicate those installed


**COLLECTOR GROUP 3  
Turbines 1-8**

**COLLECTOR GROUP 2-EAST  
Turbines 9-12**

**COLLECTOR GROUP 2-WEST  
Turbines 13-23**

**COLLECTOR GROUP 1-EAST  
Turbines 24-32**

**COLLECTOR GROUP 1-WEST  
Turbines 33-38**



# Flyers Creek Wind Farm

Construction Newsletter No. 19  
November 2023



Turbine 38 in foreground, Turbine 37 under  
assembly in the background  
Collector Group 1-West  
15 November 2023



## Aboriginal Heritage Management on site



The Flyers Creek Wind Farm project has engaged with the Orange Local Aboriginal Land Council throughout the development and construction phases of the project.

Aunty Alice and others from the Orange LALC continue to provide on site support and advice regarding management of Aboriginal artefacts and places.

Photograph: Aunty Alice and Orange LALC staff on site on 22 November 2023

Turbine 37  
Collector Group 1-West  
15 November 2023



# Flyers Creek Wind Farm

Construction Newsletter No. 19

November 2023



Nacelle Delivery via Gap Road  
for Turbine 27 in Collector Group 1-East  
13 November 2023

For further information about Flyers Creek Wind Farm, or to be added to our mailing list please email: [flyerscreek@iberdrola.com.au](mailto:flyerscreek@iberdrola.com.au)

You can also provide feedback about the project to Iberdrola by phone or post at all times:

- Phone (24-hour line): 1800 917 372
- Post: Iberdrola Australia, Level 22 Governor Phillip Tower, 1 Farrier Place, Sydney, NSW, 2000

<https://www.iberdrola.com.au/our-assets/development-assets/flyers-creek-wind-farm/>

# Flyers Creek Wind Farm

Construction Newsletter No. 19

November 2023



## TRAFFIC AND ROADWORKS

- Gap Road upgrade works are now complete with maintenance grading to be undertaken as required
- Halls Road upgrade pavement works are now complete with drainage and rehabilitation works within the road reserve expected to be completed during December
- Local residents can expect construction traffic on Gap and Halls Roads to continue through to early 2024 while on site civil works are being completed

## OUT OF HOURS WORK

Standard construction hours are generally restricted to 7am to 6pm Monday to Friday and 8am to 1pm Saturday. Since November 2022 some construction activities at Flyers Creek have been undertaken outside standard hours on weekdays, on Saturday afternoons and Sundays.

The out of hours work may include turbine installation work, which may continue between 6pm and 12am weekdays and on Saturday afternoons and Sundays. Turbine installation work will only occur outside standard construction hours if weather conditions are favourable.



Turbine component deliveries and unloading  
at Turbine 24, Collector Group 1-East  
23 November 2023

## Delivery of turbine components

All turbine components will be delivered to site by February 2024. When approaching an oversized vehicle:

- Please reduce your speed and prepare to stop if necessary
- Please be patient and do not overtake, you will be given an opportunity to pass when it is safe
- And please follow instructions given by the traffic escort

**We apologise for extended journey times which local road users may experience**

For further information about Flyers Creek Wind Farm, or to be added to our mailing list please email: [flyerscreek@iberdrola.com.au](mailto:flyerscreek@iberdrola.com.au)

You can also provide feedback about the project to Iberdrola by phone or post at all times:

• Phone (24-hour line): 1800 917 372

• Post: Iberdrola Australia, Level22 Governor Phillip Tower, 1 Farrier Place, Sydney, NSW, 2000

<https://www.iberdrola.com.au/our-assets/development-assets/flyers-creek-wind-farm/>

# Flyers Creek Wind Farm

Construction Newsletter No. 19


November 2023

## Construction of electrical infrastructure

Stringing cables and bridge crossings along the overhead section of the medium voltage powerline are well progressed within the wind farm site and along Errowanbang Road.

Installation works for the medium voltage powerline in the Errowanbang Road reserve are expected to be completed during December. There will be ongoing rehabilitation work and testing of the infrastructure in early 2024.

We do not anticipate any further substantial traffic disruptions on Errowanbang Road.



Medium voltage (33kV) powerline  
adjacent to Errowanbang Road  
Cable cutting in preparation for  
terminations  
10 November 2023

For further information about Flyers Creek Wind Farm, or to be added to our mailing list please email: [flyerscreek@iberdrola.com.au](mailto:flyerscreek@iberdrola.com.au)

You can also provide feedback about the project to Iberdrola by phone or post at all times:

- Phone (24-hour line): 1800 917 372

- Post: Iberdrola Australia, Level22 Governor Phillip Tower, 1 Farrier Place, Sydney, NSW, 2000

<https://www.iberdrola.com.au/our-assets/development-assets/flyers-creek-wind-farm/>

# Flyers Creek Wind Farm

Construction Newsletter No. 19

November 2023

## MEET THE TEAM

**SCOTT SARTORI**

**Construction Project  
Manager**

**Green Light Contractors**



### **What does your role involve at Flyers Creek?**

My role involves day to day management of all areas across the project and supporting and assisting the broader team with each discipline that they manage.

### **Where were you working previously?**

I previously worked as a Construction Manager for Decmil and prior to that was with Laing O'Rourke for 20 years.

### **What is your professional qualification or trade?**

Surprisingly, before I embarked on a career in heavy civil construction I was a dairy farmer.

### **What do you like about working at Flyers Creek?**

Having a really great team. Flyers Creek has certainly been a challenge and the hours and dedication of the GLC team to keep pushing on to problem solve and find positive outcomes time and time again is remarkable.

### **What is the most challenging part of your job?**

Managing people is always a challenge. Managing 30, 40, 50 personalities and points of view across a major project where we all need to collaborate keeps me on my toes.

### **Tell us your footy team**

I follow Brisbane Broncos, Geelong Cats and Chelsea FC. I'm also a massive fan of V8 Supercars and I love personal training and spending time at the gym

### **What is your favourite way to spend your down time?**

Out and about making memories with my Partner and our little boy Jack Sydney. I love our father son Saturdays when I take him to swimming lessons and am looking forward to spending next week at Hamilton Island swimming with him everyday.

For further information about Flyers Creek Wind Farm, or to be added to our mailing list please email: [flyerscreek@iberdrola.com.au](mailto:flyerscreek@iberdrola.com.au)

You can also provide feedback about the project to Iberdrola by phone or post at all times:

• Phone (24-hour line): 1800 917 372

• Post: Iberdrola Australia, Level22 Governor Phillip Tower, 1 Farrier Place, Sydney, NSW, 2000

<https://www.iberdrola.com.au/our-assets/development-assets/flyers-creek-wind-farm/>